

Surrey Highways

**Horizon 2 2018-2019**

Reigate & Banstead – version 4.0

April 2019

Horizon 2 is the name we are giving the Council's Asset Management Programme for the period 2017 to 2021.

## Horizon 2 – 2018/19 programme, Reigate & Banstead

### Horizon 2 ROADS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D1009	Burgh Mount	Nork	Burgh Wood to end	188	Micro Asphalt	2018/19	CW 493	<b>Completed</b>
D1205	Brokes Road	Reigate	Reigate Road to Park Hall Road	100	Major Maintenance	2018/19	CW3107	<b>Completed</b>
D330	Collendean Lane	Horley	Norwood Hill Road to Horse Hill	1400	Major Maintenance	2018/19	CW2584	<b>Completed</b>
D1029	Long Walk	Banstead	Chetwode Drive to end	435	Micro Asphalt	2018/19	CW 1361	<b>Completed</b>
D1268	Redstone Park (including Hillfield Close)	Redhill	Hillfield Road to End	375	Micro Asphalt	2018/19	CW 3339	<b>Completed</b>
D1002	Warren Road	Banstead	Fir Tree Road To Nork Way	1137	Micro Asphalt	2018/19	CW1541	<b>Completed</b>

## Horizon 2 PAVEMENT programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A25	Castlefield Road	Reigate	London Road to Church Street (both sides)	700	Footway Slurry	2018/19	FW536	<b>Completed</b>
D1085	Court Road	Banstead	Holly Lane to Avenue Road (both sides)	696	Footway Slurry	2018/19	FW463	<b>Completed</b>
A217	Dovers Green Road	Reigate	Mole Valley boundary to no. 61 (western side)	242	Footway Slurry	2018/19	FW542	<b>Completed</b>
D340	Hevers Avenue	Horley	Horley Row to Brighton Road (both sides)	460	Footway Slurry	2018/19	FW863	<b>Completed</b>
<del>B2217</del>	High Street	Banstead	<del>Bolters Lane To Chiltons Close (southern side)</del>	550	Footway Recon	2018/19	FW1026	<b>Moved to 2019/20 programme</b>

## Horizon 2 PAVEMENT programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
T9010	Highview Path	Banstead	High Street to Sandersfield Gardens (townpath)	190	Footway Recon	2018/19	FW459	Moved to 2019/20 programme
D1224	Park Lane East	Reigate	Church Road to Priory Drive (both sides)	620	Footway Slurry	2018/19	FW427	Completed
D555	Southlands Avenue	Horley	Horley Row to Brighton Road (both sides)	750	Footway Slurry	2018/19	FW858	Completed
D1081	Stagbury Avenue	Chipstead	Full length (both sides)	574	Footway Slurry	2018/19	FW129	Completed
D1027	The Spinney	Epsom Downs	Tattenham Grove to Tattenham Grove (both sides)	514	Footway Slurry	2018/19	FW339	Completed

## Horizon 2 PAVEMENT programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A2022	Winkworth Road	Banstead	Fir Tree Road to Croydon Lane (northern side)	886	Footway Slurry	2018/19	FW464	<b>Completed</b>
D1243	Wraylands Drive	Reigate	Full length (both sides)	330	Footway Slurry	2018/19	FW845	<b>Completed</b>

## Horizon 2 STRUCTURES programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Surrey Highways ID	Other information
No schemes currently prioritised							

## Horizon 2 TRAFFIC SIGNALS programme

① The traffic signal programme has been reassessed to ensure all urgent sites receive attention first

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A23 / A217	Brighton Road	Horley	Junction with London Road (Longbridge Roundabout)	N/A	Traffic signal refurbishment	2018/19	J904	<b>Completed</b>
A217 / A2022	Brighton Road	Banstead	Junction with Bolters Lane	N/A	Traffic signal refurbishment	2018/19	J933	<b>This scheme has been postponed to next year due to re-profiling of the budget.</b>
A217 B2219	Brighton Road	Banstead	Junction with Garratts Lane	N/A	Traffic signal refurbishment	2018/19	J923	<b>Completed</b>
A242	Croydon Road	Reigate	Reigate Fire Station	N/A	Traffic signal refurbishment	2018/19	F901	<b>This scheme has been postponed to next year due to re-profiling of the budget.</b>
A242	Gatton Park Road	Reigate	Near Carlton Road	N/A	Traffic signal refurbishment	2018/19	P926	<b>This scheme has been postponed to next year due to re-profiling of the budget.</b>
B2217	High Street	Banstead	Near Wilmot Way	N/A	Traffic signal refurbishment	2018/19	P941	<b>This scheme has been postponed to next year due to re-profiling of the budget.</b>
A23	Horley Road	Earlswood	Near Tollgate Avenue	N/A	Traffic signal refurbishment	2018/19	P911	<b>This site did not make it into this year's programme as other sites (county-wide) were in greater need.</b>

## Horizon 2 TRAFFIC SIGNALS programme

① The traffic signal programme has been reassessed to ensure all urgent sites receive attention first

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A23	London Road	Redhill	Near Colesmead Road	N/A	Traffic signal refurbishment	2018/19	P901	This scheme has been postponed to next year due to re-profiling of the budget.
A25	Reigate Road	Reigate	Near Deerings Road	N/A	Traffic signal refurbishment	2018/19	P914	This scheme has been postponed to next year due to re-profiling of the budget.
A240 / B2221	Reigate Road	Burgh Heath	Junction with Tattenham Way and Great Tattenhams	N/A	Traffic signal refurbishment	2018/19	J936	Completed

## Horizon 2 EMBANKMENTS programme

No schemes currently prioritised



## Horizon 2 DRAINAGE programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A217	Brighton Road	Burgh Heath	Copleigh Drive to Canons Lane		Drainage improvement	2018/19	Reig24	<b>Substantially completed. Works under review.</b>

## Horizon 2 SAFETY BARRIERS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D336	Lee Street	Horley	Horley Mill Bridge	N/A	Replace parapet	2018/19		<b>Completed</b>

## Horizon 2 MAJOR TRANSPORT SCHEMES / SUSTAINABLE TRANSPORT PACKAGE / NETWORK RESILIENCE programme

Scheme name	Location	Other information
Greater Redhill Sustainable Transport Package (STP)		<b>Substantially completed.</b>
A23 Resilience Reigate & Banstead		<b>Drainage and carriageway improvements – work underway</b>

## Highways England Schemes

Scheme name	Location	Other information
M23 Smart Motorway	M23, junctions 8 to 10	<b>Work underway</b> Upgrading the 11 mile stretch of the M23 near Gatwick Airport, between junction 8 near Merstham and junction 10 at Cophorne, to an all-lane running smart motorway. Expecting to finish January 2020.
M25 junction 8 capacity works	M25 junction 8	
A23 trunk road – pedestrian and cycle works	A23 Hooley Interchange	<b>Expected start summer 2019</b>