

Surrey Highways

**Horizon 2 2018-2019**

Spelthorne – version 4.0, April 2019

Horizon 2 is the name we are giving the Council's Asset Management Programme for the period 2017 to 2021.

## Horizon 2 – 2018/19 programme, Spelthorne

### Horizon 2 ROADS programme

| Road No. | Road name       | Location   | Limits                                                             | Length (metres) | Type of Work      | Year    | Surrey Highways ID | Other information |
|----------|-----------------|------------|--------------------------------------------------------------------|-----------------|-------------------|---------|--------------------|-------------------|
| C233     | Charlton Road   | Shepperton | Charlton Lane to Hetheringdon Road                                 | 440             | Surface Dressing  | 2017/18 | CW3289             | <b>Completed</b>  |
| C233     | Charlton Road   | Shepperton | Hetheringdon Road to Waterside Close                               | 535             | Surface Dressing  | 2017/18 | CW3290             | <b>Completed</b>  |
| D3234    | Kenilworth Road | Ashford    | Stanwell Road to London Road                                       | 430             | Repairs           | 2017/18 | CW1397             | <b>Completed</b>  |
| C233     | New Road        | Littleton  | CHARLTON LANE TO SPEED CHANGE 260m East of STUDIOS ROAD (O/S No 3) | 749             | Surface Dressing  | 2017/18 | CW3491             | <b>Completed</b>  |
| D6204    | Norman Road     | Ashford    | Elgin Avenue to Chertsey road                                      | 215             | Major Maintenance | 2017/18 | CW3211             | <b>Completed</b>  |

## Horizon 2 PAVEMENT programme

| Road No.        | Road name                | Location                     | Limits                                                       | Length (metres) | Type of Work    | Year    | Surrey Highways ID | Other information      |
|-----------------|--------------------------|------------------------------|--------------------------------------------------------------|-----------------|-----------------|---------|--------------------|------------------------|
| B375            | Chertsey Bridge Road     | Chertsey                     | Chertsey Bridge to Littleton Lane roundabout (northern side) | 470             | Footway Slurry  | 2018/19 | FW604              | <b>Completed</b>       |
| D3275           | Hensworth Road           | Ashford                      | Brookside Avenue to Kingston Crescent (both sides)           | 522             | Footway Slurry  | 2018/19 | FW699              | <b>Completed</b>       |
| D3309           | Pavilion Gardens         | Staines-upon-Thames          | Worple Road to Berryscroft Road (northern side)              | 390             | Slabs to Bitmac | 2018/19 | FW706              | <b>Completed</b>       |
| C234            | Thames Street            | Sunbury-on-Thames            | Green Street To Church Street (North side)                   | 244             | Footway Recon   | 2018/19 | FW476              | <b>Completed</b>       |
| <del>C234</del> | <del>Thames Street</del> | <del>Sunbury-on-Thames</del> | <del>French Street west for 305m (both sides)</del>          | 244             | Footway Recon   | 2018/19 | FW476              | <b>Scheme deferred</b> |

## Horizon 2 STRUCTURES programme

No schemes currently prioritised

## Horizon 2 TRAFFIC SIGNALS programme

① The traffic signal programme has been reassessed to ensure all urgent sites receive attention first

| Road No.    | Road name    | Location | Limits                        | Type of Work                 | Year    | Surrey Highways ID | Other information                                                                                                |
|-------------|--------------|----------|-------------------------------|------------------------------|---------|--------------------|------------------------------------------------------------------------------------------------------------------|
| A244        | Gadbury Road | Sunbury  | Junction with Chertsey Road   | Traffic signal refurbishment | 2018/19 | J202               | <b>This scheme has been postponed to next year due to re-profiling of the budget.</b>                            |
| B378 / B377 | Church Road  | Ashford  | Junction with Fordbridge Road | Traffic signal refurbishment | 2018/19 | J225               | <b>This scheme has been removed from this year's programme as other sites (county-wide) are in greater need.</b> |
| E230        | Green Street | Sunbury  | Junction with Nursery Road    | Traffic signal refurbishment | 2018/19 | J203               | <b>This scheme has been removed from this year's programme as other sites (county-wide) are in greater need.</b> |

## Horizon 2 TRAFFIC SIGNALS programme

① The traffic signal programme has been reassessed to ensure all urgent sites receive attention first

| Road No.                      | Road name         | Location            | Limits                                       | Type of Work                 | Year    | Surrey Highways ID | Other information                                                                                                |
|-------------------------------|-------------------|---------------------|----------------------------------------------|------------------------------|---------|--------------------|------------------------------------------------------------------------------------------------------------------|
| C248                          | Kingston Road     | Staines-upon-Thames | Near Rookery Road                            | Traffic signal refurbishment | 2018/19 | P234               | <b>This scheme has been removed from this year's programme as other sites (county-wide) are in greater need.</b> |
| <del>C248 / C240</del>        | Kingston Road     | Ashford             | Junction with Woodthorpe Road                | Traffic signal refurbishment | 2018/19 | J207               | <b>This scheme has been postponed to next year due to re-profiling of the budget.</b>                            |
| D6362                         | Mustard Hill Road | Staines-upon-Thames | Near Waitrose                                | Traffic signal refurbishment | 2018/19 | P241               | <b>Completed</b>                                                                                                 |
| A308 / A244                   | Staines Road West | Sunbury             | Junction with Windmill Road and Cadbury Road | Traffic signal refurbishment | 2018/19 | J233               | <b>Completed</b>                                                                                                 |
| <del>A308 / B378 / C235</del> | Staines Road West | Sunbury             | Junction with School Road and Ashford Road   | Traffic signal refurbishment | 2018/19 | J222               | <b>This scheme has been postponed to next year due to re-profiling of the budget.</b>                            |
| <del>B376 / D3283</del>       | Wraysbury Road    | Staines-upon-Thames | Junction with Hale Street                    | Traffic signal refurbishment | 2018/19 | J215               | <b>This scheme has been removed from this year's programme as other sites (county-wide) are in greater need.</b> |

## Horizon 2 EMBANKMENTS programme

No schemes currently prioritised

## Horizon 2 DRAINAGE programme

No schemes currently prioritised

## Horizon 2 SAFETY BARRIERS programme

| Road No. | Road name  | Location   | Limits | Length (metres) | Type of Work                           | Year    | Surrey Highways ID | Other information |
|----------|------------|------------|--------|-----------------|----------------------------------------|---------|--------------------|-------------------|
| D3286    | Moor Lane  | Staines    |        | N/A             | Renewal of safety barrier              | 2018/19 |                    | <b>Completed</b>  |
| D6283    | Sheep Walk | Shepperton |        | N/A             | Parapet and safety barrier replacement | 2018/19 |                    | <b>Completed</b>  |

|       |                    |            |  |     |                            |         |  |                  |
|-------|--------------------|------------|--|-----|----------------------------|---------|--|------------------|
| D6284 | Towpath/Ferry Lane | Shepperton |  | N/A | Safety barrier replacement | 2018/19 |  | <b>Completed</b> |
|-------|--------------------|------------|--|-----|----------------------------|---------|--|------------------|

## Horizon 2 MAJOR TRANSPORT SCHEMES programme

| Scheme Name                                                                                                                                                                                                                          | What is the Wider Staines STP?                                                                                                                                                                                                                                                                  | Location / Type of work                                              | Other information                                                                                                                                                                                                                                |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Wider Staines Sustainable Transport Package<br><br><i>(Note: Delivery of all schemes is subject to the positive resolution of Land Issues, Road Safety Audits, Road Space, funding restrictions &amp; resources where relevant.)</i> | The Wider Staines STP is package of measures that will improve sustainable travel options in Stanwell, north Ashford and Staines town centre. The improvements are intended to make it easier and more appealing for people to get around the area on foot, by bicycle and by public transport. | Town Lane (Clare Road to High St Phase 2)                            | <b>Completed</b>                                                                                                                                                                                                                                 |
|                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                 | Wider Staines Bus Stop Programme                                     | About half of the civil works have been completed and the remainder is programmed for completion by end of June. The remaining works including installation of bus shelters and real time passenger information to be completed during the year. |
|                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                 | A3044 Stanwell Moor Road - cycle lane and accessibility improvements | In progress – due for completion Spring 2019                                                                                                                                                                                                     |
|                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                 | B378/A30 Bulldog Junction Improvements                               | In partnership with Highways England. On hold at the request of Highways England.                                                                                                                                                                |