

Surrey Highways

Horizon 2 2018-2019

Elmbridge – version 4.0, April 2019

Horizon 2 is the name we are giving the Council's Asset Management Programme for the period 2017 to 2021.

Horizon 2 – 2018/19 programme, Elmbridge

Horizon 2 ROADS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D6955	Aragon Avenue	Thames Ditton	Summer Road to End	225	Micro Asphalt	2018/19	CW 3336	Completed
D6877	Bookham Road	Cobham	Downside Common Road to district boundary	1400	Surface Dressing	2018/19	CW1031	Completed
D6819	Couchmore Avenue	Esher	Full length	456	Surface Dressing	2018/19	CW3484	Completed
C42	Downside Bridge Road	Cobham	A245 Between Streets to Downside Bridge (River Mole)	700	Major Maintenance	2018/19	CW449	Completed
D6814	Manor Road North	Hinchley Wood	A309 Kingston By-pass to Orchard Avenue	1082	Surface Dressing	2018/19	CW3490	Completed
D6904	Parkwood Avenue	Esher	The Drive to The Woodlands	310	Major Maintenance	2018/19	CW1403	Completed

Horizon 2 ROADS programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D3815	The Grove	Walton-on-Thames	A3050 to Carlton Road	316	Surface Dressing	2018/19	CW3492	Completed

Horizon 2 PAVEMENT programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D6819	Couchmore Avenue	Esher	Montgomery Avenue to end (both sides)	431	Footway Slurry	2018/19	FW760	Completed
C162	Ditton Hill Road	Surbiton	Fleece Road to Church Road (both sides)	400	Footway Slurry	2018/19	FW660	Completed
D6935	Feltham Avenue	East Molesey	Full length (both sides)	260	Footway Slurry	2018/19	FW743	Completed
A309	Hampton Court Way	Thames Ditton	Embercourt Road South to service road (western side)	263	Footway Recon	2018/19	FW557	Completed

Horizon 2 PAVEMENT programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A3050	Hurst Road	West Molesey	Buckingham Avenue to New Road (southern side)	230	Footway Slurry	2018/19	FW584	Completed
D6814	Manor Road North	Hinchley Wood	Shops to Claygate Lane (western side)	660	Footway Slurry	2018/19	FW762	Completed

Horizon 2 STRUCTURES programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D3913	Brooklands Road	Weybridge	Julian Hill retaining wall		Replacing old collapsing retaining wall	2018/19	D3913/2370	Completed

Horizon 2 TRAFFIC SIGNALS programme

ⓘ The traffic signal programme has been reassessed to ensure all urgent sites receive attention first

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A309	Hampton Court Way	East Molesey	Near Creek Road	N/A	Traffic signal refurbishment	2018/19	P515	This scheme has been cancelled as there is likely to be development in the area which will replace these signals with a new signalised junction
A244 / D3809	New Zealand Avenue	Walton-on-Thames	Junction with Ashley Road and High Street	N/A	Traffic signal refurbishment	2018/19	J508	In progress to be completed May 2019
A244	New Zealand Avenue	Walton-on-Thames	Near Ashley Park Avenue	N/A	Traffic signal refurbishment	2018/19	P530	Completed
A244	Queensway (Hersham By-Pass)	Hersham	Near Molesey Road	N/A	Traffic signal refurbishment	2018/19	P501	Completed

Horizon 2 EMBANKMENTS programme

No schemes currently prioritised

Horizon 2 DRAINAGE programme

No schemes currently prioritised

Horizon 2 SAFETY BARRIERS programme

No schemes currently prioritised

Horizon 2 MAJOR TRANSPORT SCHEMES / SUSTAINABLE TRANSPORT PACKAGE / NETWORK RESILIENCE programme

No schemes currently prioritised