

Surrey Highways

Horizon 2 - 2018-19

Epsom & Ewell – version 4.0, April 2019

Horizon 2 is the name we are giving the Council's Asset Management Programme for the period 2017 to 2021.

Horizon 2 – 2018/19 programme, Epsom & Ewell

Horizon 2 ROADS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D2173	Gatley Avenue	West Ewell	Ruxley Lane to Hogsmill Nature Reserve	496	Micro Asphalt	2018/19	CW3331	Completed
D2174	Gayfere Road	Stoneleigh	Stoneleigh Broadway to Richlands Avenue	437	Micro Asphalt	2018/19	CW3341	Completed (update error – this scheme was only ever intended to repair the joints in the road)
D2233	Jasmine Road	Ewell	Ruxley Lane to adjacent to No. 38 Lavender Road (not including section between No. 135 – 167)	517	Micro Asphalt	2018/19	CW3494	Completed
D2356	The Rise	Ewell	West Street to The Kingsway	256	Micro Asphalt	2018/19	CW 1516	Completed

Horizon 2 PAVEMENT programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D2003	Albert Road	Epsom	College Road to Bridal Road (northern side)	310	Footway Slurry	2018/19	FW808	Completed
B290	Ashley Road	Epsom	Worple Road to Atkins Post Office (both sides)	220	Footway Slurry	2018/19	FW598	Completed
D2080	Church Road	Epsom	East Street to Upper High Street (eastern side)	284	Footway Slurry	2018/19	FW804	Completed
D2141	Edenfield Gardens	Worcester Park	Cuddington Avenue To Woodlands Avenue (both sides)	1308	Footway Recon	2018/19	FW374	Completed
C254	Kingston Road	Ewell	B2200 to Meadow Walk (eastern side)	380	Footway Slurry	2018/19	FW669	Completed
B2200	London Road	Ewell	Spring PH to A24 (western side)	420	Footway Slurry	2018/19	FW626	Completed
D2339	Poole Road	West Ewell	Cherry Way to Lansdowne Road (southern side)	300	Footway Slurry	2018/19	FW787	Completed

Horizon 2 PAVEMENT programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
D2098	The Crescent	Epsom	Spa Drive to The Greenway (southern side)	472	Footway Slurry	2018/19	FW801	Completed
D2441	West Street	Ewell	The Rise to T6057 (northern side)	328	Footway Slurry	2018/19	FW798	Completed

Horizon 2 STRUCTURES programme

Road No.	Road Name	Location	Limits	Length (metres)	Type of Work	Surrey Highways ID	Other information
D2251	Langley Vale Road	Epsom Downs	Epsom Racecourse Bridge	N/A	Assessment / Major Maintenance	D2251/1692	Moved to 2019/20 programme

Horizon 2 TRAFFIC SIGNALS programme

① The traffic signal programme has been reassessed to ensure all urgent sites receive attention first

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Other information
A24	East Street	Epsom	Junction with Kiln Lane and Dirdene Gardens	N/A	Traffic signal refurbishment	2018/19	J627	Completed
A24/ B284	East Street	Epsom	Junction with Hook Road	N/A	Traffic signal refurbishment	2018/19	J626	This scheme has been postponed to next year due to re-profiling of the budget.
A24/C254	Ewell By-Pass	Ewell	Junction with Epsom Road	N/A	Traffic signal refurbishment	2018/19	J653	Completed
B284	Hook Road	Epsom	Near Chase Road	N/A	Traffic signal refurbishment	2018/19	P622	This scheme has been postponed to next year due to re-profiling of the budget.
A240	Reigate Road	Ewell	Near bridleway	N/A	Traffic signal refurbishment	2018/19	P603	Completed

Horizon 2 EMBANKMENTS programme

No schemes currently prioritised

Horizon 2 DRAINAGE programme

No schemes currently prioritised

Horizon 2 SAFETY BARRIERS programme

No schemes currently prioritised

Horizon 2 MAJOR TRANSPORT SCHEMES programme

Scheme name	Location	Other information
Epsom Plan E	Epsom Town Centre	<p>Completion is now scheduled for early 2020.</p> <p>Works started in January 2017. Main Highway works have been completed.</p> <p>Works are ongoing to improve the Market Place.</p> <p>The Market Place improvement works will take place in three phases:</p> <ul style="list-style-type: none"> • The first phase will continue the new paving on the south side of the High Street to past the Epsom Clock Tower and is scheduled for completion in summer 2019 • The second phase will continue the new paving on the other side of the Market Place • The final phase will include paving outside the Assembly Rooms and the relocation of the Evocation of Speed statue. <p>Information and updates available at: www.A24.today</p>